XPRESS EXECUTE XQ10 SET-UP SHEET

Driver	Eric Lam	Track Surface	Outdoor Asphalt			Track Temperture	
Date	2021-5-16	Track Traction	Medium	Result		Air Temperature	
Track	TRC	Country	H.K.	Best Lap	14.4	Humidity	Remark

Front

Spacer 1 mm

Spacer 1 mm

3 2 1

5.2 5.0 4.8 4.6 4.4 4.2 4

XPRESS

Rear

Spacer 0 mm

1 2 3

Spacer 2 mm

4 4.2 4.4 4.6 4.8 5.0 5.

	Front	Rear
Hex Offset	5 mm	5 mm
Camber	2 °	1.5 °
Ride Height	5.2 mm	5.5 mm
DownStop	6 mm	5 mm
Sway Bar	1.3 mm	1.3 mm

Camber Link: ☐ ☐

C-Hub: ☐ M ☒ H

Steering Block: ☐ M ☒ H

Suspension Arm: ☐ M ☒ H

Rear Hub: ☐ M ☒ H

Suspension Arm: ☐ M ☒ H

Camber Link: ☐ ☐

Optional — On-Power Control System

Spacer mm

Spacer mm

Spacer mm

Spacer mm

Hex Offset	mm
Camber	°
Ride Height	mm
DownStop	mm
Sway Bar	1.2 mm

Steering Block: ☐ M ☐ H

Suspension Arm: ☐ M ☐ H

Front Toe Out 1 °

Front Tire Additive Area

Spacer 1 mm

Bump Steering Spacer 1 mm

Lower Arm Spacer 0 mm

1

2

Link Spacer 1 mm

Shock Tower Spacer 1 mm

Weight g

Spacer 0 mm

Wheelbase Spacer

FF 1 mm

FR 1 mm

Rear Toe In 3 °

Rear Tire Additive Area

Lower Arm Spacer 0 mm

Shock Tower Spacer 1 mm

Link Spacer 1 mm

Wheelbase Spacer

RF 1 mm

RR 1 mm

Weight g

Suspension Mount Setup

FF

☐ 1 ☒ Aluminium

☒ 0.5 ☐ Brass

FR

☐ 1 ☐ Aluminium ☐ Spilt

☒ 0.5 ☒ Brass ☒ Solid

RR

☐ 1 ☒ Aluminium

☒ 0.5 ☐ Brass

RF

☐ 1 ☒ Aluminium ☒ Spilt

☒ 0.5 ☐ Brass ☐ Solid

Flex Control

☒ Graphite Chassis

☒ Aluminum Chassis

☐ Nut

☒ Center Post

Front Under Chassis Stiffener

☒ None

☐ Graphite

☐ Brass

☒ Standard Battery

☐ Short Battery (Forward Position)

☐ Short Battery (Backward Position)

Rear Under Chassis Stiffener

☒ None

☐ Graphite

☐ Brass

Damper Setup

	Front	Rear
Spring	yokomo 2.4-2.9	Axon 2.6-2.9
Oil	400	400
Rebound	0	0
Piston	4	4
Length	10.5	10.5
Foam Insert	☐	☐
Hole In Cap	☒	☒

Transmission Setup

	Front	Rear
	Spool	Gear Diff
Oil		8000
Weight	g	1.1 g
Position	High	High

Others

Servo	sanwa	Tires	GQ
Esc	orca oe1	Additive	G5
Motor	orca 5T	Body	xtreme
Spur	64 P/ 106 T	Rear Wing	standard
Pinon	64 P/ 27 T	FDR	7.459